



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE 4TH QUARTER, CY 2018**

Municipality of Kobocan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Infra. Dev. - CY 2018 LG Project - AM	Bangilan S. Balauegan Local Access Road - Nangan	6,000,000.00 7,696,679.00	12/27/2018	8/27/2019	51.61%	4,967,133.04		Not Bidding yet

I hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ZYRAN BAYO, C.A.
 Municipal Accountant


HERLO P. GUZMAN, JR.
 LCE BEN L. GUZMAN
 Municipal Administrator